

AIRSIDE PROJECTS 2020 - 2021

TW EE




Scope of Work:

- Design and construct a new taxiway connecting TW L, TW M, and TW P7
- Package 1 design and construction will be grading, drainage, and utility work
- Package 2 design and construction will be paving and airfield electrical/signage

• Status/Schedule:

- Design procurement is underway
- Design for Package 1 and 2 in 2021
- Package 1 construction in 2022
- Package 2 construction in 2023



RW 16R-34L REHABILITATION ENGINEERING SERVICES



Scope of Work:

- Request for Qualifications for airfield engineering services
- Design for rehab of pavement and lighting of RW complex
- Construction Management and Quality Assurance services
- Closeout As-builts, FAA reporting
- Status/Schedule:
 - Anticipated Advertisement October/November 2020
 - Contract award in 2021
 - Design in 2021
 - Construction in 2022



RW 16L-34R COMPLEX PAVEMENT & LIGHTING REHAB



• Scope of Work:

- Includes rehabilitation work on TW Z
- Replace deteriorated concrete slabs & joint sealant
- Replace airfield electrical components, light fixtures, transformers, cables, & signs
- Expand TW safety areas from ADG IV to ADG V
- Status/Schedule:
 - Design is 90 percent complete
 - Anticipated Advertisement: November 2020
 - Construction: June September 2021



2021 ANNUAL AIRFIELD PAVEMENT REHABILITATION



- Scope of Work:
 - Replace deteriorated concrete slabs & joint sealant
 - Replace airfield electrical components, light fixtures, transformers & cable
 - Asphalt seal coat at the Signature Pad
 - Inlet repair on SC deice pad
- Status/Schedule:
 - Currently 60 percent design
 - Advertisement first quarter of 2021
 - Construction May October of 2021

